

MEMORANDIUM

Date: November 2, 2022
To: Cesar Garcia, City Manager
From: Dinh V. Ho, P.E.
RE: City of La Marque Council Meeting - November 14, 2022 Engineer's Report
cc: Rick Sailler, Kathleen VanStavern

The following is a status report of various engineering items:

1. Grant Updates:
 - CDBG Hurricane Harvey Grant - Westlawn and Highland Drainage Improvements (\$1,447,527)
 - i. Design is complete (100%).
 - ii. Environmental Review by GLO. Public Notification in process, awaiting official release.
 - iii. Project Manual and Plans ready to bid.
 - iv. Expect to bid in 1st Quarter 2023 once Authority to Use Grant Funds (AUGF) is received.
 - GLO MIT 2015 - Flood Grant: Sanitary MH and Sewer Line Rehabilitation: (\$7,793,145)
 - i. Design is ongoing.
 - ii. Plans are 90% complete.
 - iii. Engineering is finalizing Project Manual and Plans.
 - iv. Environmental has started is complete. Public Notices has started, expires on 11/15/22
 - v. Expecting to received AUGF in December.
 - vi. Bid scheduled for 1st Quarter, 2023
 - GLO Hurricane Harvey - WWTP and Lift Stations (\$49 mil)
 - i. Design is near 75% complete.
 - ii. Environmental is ongoing.
 - iii. Scheduled to Bid 2nd Quarter 2023
2. Galveston County Road Bond Project: (\$3,064,910)
 - Project is 70% complete.
 - Change Order #2 added 21 days to the Project
 - Anticipated Completion Date - 12/31/22
3. Construction Projects
 - Gulf Greyhound Elevated Storage Tank (\$612,000)
 - i. Contractor currently 50% complete.
 - ii. Anticipated Completion Date 12/31/22
4. Street Lighting Study
 - TNMP - Letter submitted to change out to LED
 - Centerpoint Energy - Letter submitted to change out to LED
 - Adico completed field assessment.

- Mapping of new streetlight locations is underway.
 - Next step: Finalizing cost estimate for additional lighting.
 - Anticipated Completion Date - Summer 2023
5. Other Items
- TA Call for Projects: Main Street Sidewalk Project - From Hwy 3 to IH-45
 - i. TxDOT is currently is in design for this project.
 - ii. Anticipated completion date Summer 2024
 - Working with Public Works to prepare Capital Improvement Plan