La Marque Stormwater

Approx Roadside Ditch	100.00	miles
Total Stormsewer	Unknown	miles

Timeline (Months)

Tasks	Description	Cost	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36
1	Project Management - Engineering Oversight	$40,000.00	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X							
2	Award Letter and Kickoff Meeting		X	X	X																																	
3	Field Survey	$325,000.00			X	X	X	X	X	X																												
4	Data Collection	$48,000.00				X	X																															
5	Hydrologic Modeling	$95,000.00						X	X	X																												
6	Hydraulic (1D/2D) Modeling	$200,000.00									X	X	X	X	X	X																						
7	Storm Network GIS Digitizing	$75,000.00															X	X																				
8	Proposed Improvement Plans	$40,000.00																	X	X	X	X	X															
9	Public Meetings (3)	$22,500.00																						X	X	X												
10	Stakeholder Meetings (3)	$9,000.00																									X	X	X									
11	Engineering Report	$45,000.00																												X	X							
12	Project Closeout	$0.00																														X	X	X	X	X	X	X
	Total	$899,500.00																																				

1	Project Management	29 months
2	Award Letter and Kickoff Meeting	3 months
3	Field Survey	5 months
4	Data Collection	2 months
5	Hydrologic Modeling	3 months
6	Hydraulic (1D/2D) Modeling	6 months
7	Storm Network GIS Digitizing	2 months
8	Preliminary Design Improvement Plans	5 months
9	Public Meetings (3)	3 months
10	Stakeholder Meetings (3)	3 months
11	Engineering Report	2 months
12	Project Closeout	0
		36 months total